

STATUS OF WORKS UPTO 31.3.2010

**I. ON GOING WORKS
CONSTRUCTION DIVISION PANCHKULA.**

S. No	Name of District	Name of Work/Centre	Name of Agency	Contractual Cost (Lacs)	Date of Start	Date of Completion	Upto date progress of work.
1.	Ambala (Godowns)						
		Const. of 2000 MT capacity godown with EI work CC road alongwith one No. Injection Well with drains in Hafed Complex at Ambala City.	Sh. Ranbir Singh, Govt. Contractor, H.No.134/8, Thakur House, Bank Colony Kurukshetra	48.67	25.8.09	24.3.2010	Godown completed for storage purpose. Finishing in progress.
2.	Karnal (Godowns)						
		Const. of 3000 MT capacity godown with kotah stone flooring on existing plinth with CC roads in Hafed Complex Taraori	Vijay Kumar, Govt. Contractor, Pipli	64.86	20.7.09	19.2.2010/ 15.4.2010	B/W & RCC columns upto 16' height completed. Balance flooring in progress.
		Const. of 10000 MT capacity godowns with CC roads in Hafed Sugar Mill Complex at Assandh	Kamra Const. Co. Karnal	245.27	10.9.09	9.4.2010	Godown completed for storage purpose.
		Const. of 20000 MT capacity godowns with CC roads in Hafed Sugar Mill Complex at Assandh.	Kamra Const. Co. Karnal	409.00	21.1.2010	20.6.2010	Work in progress .
	Karnal (Plinths)						
		Const. of 10000 MT NC Plinth with brick paving roads in Hafed Complex Indri	Best Deal Housing & Const. Pvt. Ltd. VPO Northa	64.37	10.9.09	9.1.2010	65% work completed. Balance in progress.

			(Karnal)				
		Const. of 15000 MT NC Plinths with brick paving roads in Hafed Sugar Mill Complex at Assandh	Gupta Tech Karnal	69.24	10.9.09	15.3.2010	Completed.
		Const. of 15000 MT plinths at Hafed Complex Newal	M/s. Kundu Const. Comp. Panchkula	109.00	8.1.2010	7.5.2010	6000 MT plinth completed. Balance in progress.
		Const. of 10000 MT capacity NC plinths with brick paving roads in Hafed Complex at Nilokheri.	Sh. Vijay Kumar, Contractor, Pipli	76.65	8.12.09	7.4.2010	Completed.
	Karnal (Other works)						
		Const. of Office building on Bay site No.19-20, Sector-12, U.E. Karnal	Kamra Const. Co. Karnal	131.14	25.8.09	24.8.2010	RCC Col. Completed. Finishing in progress.
		Const. of Boundary Wall & two Nos. of 5 ' span slab type culvert in Hafed Complex at Newal	M/s. Jagdamba Const. Prop. Sh. Chander Pal S/O Sh. Jagdish Chand R/O Village Mainmati (Karnal)	52.89	10.9.09	9.3.2010	4000 Ft. boundary wall above level completed. Balance in progress.
		Const. of Cement Concrete Roads in Hafed Complex at Newal (Karnal)	Attri Const. Co. New Delhi	61.40	14.9.09	13.12.09	90% work completed, balance in progress.
		Const. of machinery Hall, paddy room shed & paddy godown in Hafed Complex for Modern Rice Mill at Taraori.	Vijay Kumar, Govt. Contractor, Pipli	39.64	12.2.09	11.7.09	90% work completed. Balance work held up due to fixing of machinery.
		Const. of staff quarters in Hafed Sugar Mill Complex at Assandh.	Attri Const. Co. Delhi	164.00	25.1.2010	24.1.2011	Work started by the agency.

3.	Ballabgarh (Other Works)						
		Const. of Cement Concrete roads alongwith one No. Injection Well with drains in Hafed Complex at Ballabgarh	M/s. Durga Enterprises, B-2/212, Paschim Vihar, N-Delhi	15.28	24.8.09	23.11.09	Work completed.
4.	Gurgaon (Godowns)						
		Const. of 6000 MT capacity godowns over the existing plinths at Hafed Complex, Haily Mandi Pataudi.	M/s. Shree Radhey Const. Co. Ladwa	116.00	21.1.2010	20.6.2010	Plinth not vacated, wheat stacked.
		Const. of 1670 MT capacity godown with cement concrete roads at Hafed Complex, Firozpur Zhirka	The Ghasera Coop. L/C Society Ltd. Khatawali	42.28	21.1.2010	20.6.2010	Work not started by the agency. Notice given.
	Gurgaon (Other Works)	Const. of Multi Storied Commercial Warehousing Complex including PH/EI and Fire Fighting etc. after dismantling existing structure in Hafed Complex at Gurgaon.	M/s. Vij Contracts (P) Ltd. Engineers & Contractors, New Delhi.	2026.39	14.9.09	13.3.2011	PCC and RCC work of two godowns in progress.
5.	Yamuna Nagar (Godowns)						
		Construction of 5000 MT capacity godown with Cement concrete roads in Hafed Complex at Radaur (Distt. Yamuna Nagar)	M/s. Hari Om Const. Co. S.K.Road, Near BDO Office, Radaur.	115.48	8.12.09	7.5.2010	Completed upto 16' balance work in progress.
	Yamuna Nagar	Const. of 4118 MT NC Plinths with brick paving roads in Hafed Complex at	Sh. Roshan Lal, Govt. Contractor, VPO Prabhuwala	22.28	9.9.09	8.12.09	Work completed.

	(Plinths)	Radaur	(Hissar)				
		Const. of 1324 MT plinth at Jagadhari	The Tohana Coop. L/C Society Ltd. Tohana	8.00	26.8.09	25.11.09	Completed.
	Yamuna Nagar(Other Works)	Construction of Turmeric Plant, Radaur	The Hari Om Coop. L/C Society Ltd. Radaur	79.34	23.9.08	22.4.09	Completed.
6.		Kurukshetra (Plinths)					
		Const. of 10000 MT NC Plinths with brick paving roads in Hafed Complex at Bhaini	The Kuber Coop. Society Ltd. Radaur	47.74	8.1.2010	7.5.2010	50% work completed. Balance work in progress
7.		Kaithal (Plinths)					
		Const. of 10000 MT plinths at Cheeka	The Raj Coop. L/C Society Ltd. Panipat	50.14	8.1.2010	7.4.2010	Completed.
8.	Misc. Works	Supply & installation & commissioning of 27 Nos. Electronic Weigh Bridges of 60 MT capacity, pitless type platform size 14.0 x 3.0 mtr. Including civil & electrical work i.e. room, approach ramp complete on turnkey basis in Hafed Complexes at Pehowa (Rice Mill), Pehowa (Arunai Road), Bhaini (Ladwa), Cheeka, Kaithal, Taraori, Nilokheri, Yamuna Nagar, Mustafabad, Ganaur, Gohana, Hodel, Gurgaon, Pataudi (Distt. Gurgaon), Ghasola (Distt. Bhiwani), Hansi, Adampur,	M/S Leotronic Scales Pvt. Ltd., 47, 1st Floor, Hjide Market, Amritsar-143001.	259.43	14.9.09	13.3.2010	Five Nos. weigh bridges supplied by the agency.

		Ellenanabad, Baroda (Uchana), Safidon (New), Safidon (Jind Road), Hissar,Uklana(Distt.Hissar), Bass (Distt. Hissar), Kheri Jalab (Distt. Hissar), Paniwala Mota (Distt. Sirsa) and Tohana (Dist. Fatehabad).					
--	--	--	--	--	--	--	--