

**EXECUTIVE ENGINEER OFFICE:HAFED; HISAR:**

**STATUS OF WORKS UPTO February, 2009.**

**P-I**

**ON GOING WORKS.**

SR. No.	Name of work	Name of Agency	Contractual Amount. ( Lacs Rs.)	Dt. of start/ completion	Upto date Expenditure as per books ( Lacs Rs.)	Quantum of work done and expenditure incurred during the month	Status
	<b>Sh B.S.Thakur, SDE (C), Hafed, Rohtak.</b>						
1.	Const. of surrounding road of godown and strengthening of existing road in Hafed complex at Ghasola and laying BUSG on approach road from PWD Mohindergarh road to Hafed complex at Ghasola.	Shri Jai Bhagwan Contractor Ch. Dadri. (Bhiwani)	29.00	3.12.07/ 30.5.08	25.62 Lac	a) 85% b) Nil Expdt.	All work completed except about 500 feet piece of BUSG on approach road left due to dispute. Now dispute solved and SDE and agency asked to complete the pending work.
2.	Construction of 8000 MT Cap. Godown (5000 MT+ 3000 MT NC plinth) in Hafed Complex at Rohtak	Gupta Tech, Karnal.	154.19	30.7.08/ 1.3.09	55.64	a)70 % b) Nil Expdt.	Godown Const. on 5000 MT NCP completed upto tie beam of 16 ft. height. 3000 MT Godown completed upto 8 ft. height.
3	Const. of B/wall at Bawani Khera- Labour rate.	Sh. Om Parkash S/o Mauji Ram, contractor.	7.00 Lac	25.5.08/ 24.9.08	3.94	a) 70 % work completed. b) 1.26 Lac	Brick work in length of 4000 ft. complete . 740 ft. B/w pending.
4	Construction of 5000 MT godown,Ch. Qtr. , Septic tank, soaking pit with EI and PH work in Hafed Complex at	M/s Naseeb Const. co, 5767/12, Main Bazar, Meham.	111.82	11.10.08/ 10.4.09	86.88	a) 85 % b) 7.27 Lac	Chowkidar Qtr. & Soak pit completed. ACC sheet roofing of Godown completed. Work of flooring in

	<b>Bawani Khera</b>						<b>progress.</b>
<b>5</b>	<b>Const. of 16469 MT capacity NCP with brick paving road in Hafed complex at Bawani Khera.</b>	<b>The Ramayan Coop. L/c Society Ltd., Ramayan</b>	<b>85.85</b>	<b>14.1.09/28.3.09</b>	<b>4.37</b>	<b>a)33 % b) 4.37 Lac</b>	<b>Brick work of plinth No 2 &amp;3 almost completed. Earth filling in plinth No. 2,3,4 and 5 done upto 2` height.</b>
<b>6</b>	<b>Const. of 7059 MT capacity NCP with brick paving road in Hafed complex at Ghasola</b>	<b>The Neoli Khurd Coop. L/c society Ltd., Hisar.</b>	<b>32.67</b>	<b>14.1.09/13.3.09</b>	<b>-</b>	<b>a) 38 % b) Nil</b>	<b>Brick work in progress. Earth filling is almost completed.</b>
	<b>Shri P.S.Jangra, SDE(C), Hafed, Hisar.</b>						
<b>7</b>	<b>Const. of 15000 MT capacity NCP with brick paving roads in Hafed complex at Uklana.</b>	<b>Lalit Kumar, Contractor, Gurgaon</b>	<b>65.40</b>	<b>14.1.09/28.3.09</b>	<b>23.60</b>	<b>a) 62 % b) 23.60 Lac</b>	<b>85 % brick work in side wall completed of 15000 MT plinths and 80 % earth work completed.</b>
<b>8</b>	<b>Const. of 5294 MT capacity NCP with brick paving roads in Hafed complex at Kheri jalab.</b>	<b>The Neoli Khurd Coop. L/c society Ltd., Hisar.</b>	<b>21.74</b>	<b>14.1.09/13.3.09</b>	<b>4.71</b>	<b>a) 44 % b) 4.71 lac</b>	<b>3000 MT NCP plinth brick work side walls completed. Earth filling in progress and balance NCP plinth brick work in 2<sup>nd</sup> plinth in progress.</b>
<b>9</b>	<b>Const. of 3529 MT capacity NCP with brick paving road in hafed complex at Hansi.</b>	<b>The Ramayan Coop. L/c Society Ltd., Ramayan</b>	<b>12.93</b>	<b>14.1.09/13.3.09</b>	<b>-</b>	<b>a) 10 % b) nil</b>	<b>Brick work and earth work started.</b>
	<b>Shri Mulakh Raj SDE(C), Hafed, Hisar.</b>						
<b>10</b>	<b>Const. of 10000 MT capacity NCP with brick paving road in Hafed complex at</b>	<b>Shri Gurdeep Singh, contractor,</b>	<b>43.44</b>	<b>14.1.09/28.3.09</b>	<b>-</b>	<b>a) 26 % b) Nil</b>	<b>In Ist plinth brick work is almost complete and Ist layer of earth work laid.</b>

	<b>Kalanwali.</b>	<b>Gheswa</b>					<b>Earth work and B/ work in 2<sup>nd</sup> plinth in progress,</b>
<b>11</b>	<b>Const. of 5000 MT capacity NCP with brick paving road in Hafed complex at Nagpur.</b>	<b>Shri Gurdeep Singh, contractor, Gheswa</b>	<b>23.92</b>	<b>2.1.09/ 1.3.09</b>	<b>6.61</b>	<b>a) 65 % b) 6.61 lac</b>	<b>95 % brick work of toe walls and earth work in plinths and roads has been completed. Brick paving of road complete.</b>
<b>12</b>	<b>Const. of 13233 MT capacity NCP with brick paving road in Hafed complex at Tohana.</b>	<b>Jai singh, contractor, Bhiwani</b>	<b>53.50</b>	<b>2.1.09/ 16.3.09</b>	<b>29.48</b>	<b>a) 79 % b) 18.32 lac</b>	<b>90 % brick work of toe walls and earth work in plinths and roads has been completed. Brick paving on roads 70 % complete. WBM on 3 plinth is almost complete and brick paving of platform is in progress.</b>
<b>13</b>	<b>Const. of 17646 MT capacity NCP with brick paving road in Hafed complex at Haboli.</b>	<b>Lalit Kumar, Contractor, Gurgaon</b>	<b>76.29</b>	<b>2.1.09/ 16.3.09</b>	<b>46.61</b>	<b>a)78 % b) 24.01 lac</b>	<b>90 % brick work of toe walls and earth work in plinths and roads has been completed. WBM on I &amp; 2 plinths complete and in progress in 3<sup>rd</sup> plinth. Also brick paving almost complete in 2 plinths.</b>
<b>14</b>	<b>Const. of 15000 MT capacity Non convertible plinth with brick paved road in Hafed complex at Ratia</b>	<b>M/s MX pave (India) Faridkot.</b>	<b>65.89</b>	<b>29.1.09/ 12.4.09</b>	<b>12.10</b>	<b>a) 46 % b) 12.10 lac</b>	<b>70 % earth work and 80 % brick work of toe walls of two plinths has been completed and brick work alongwith earth work in plinth No. 3<sup>rd</sup></b>

							<b>is in progress.</b>
15	Const. of 17646 MT capacity NCP with brick paving road in hafed complex at Bhuna.	M/s jagbir Singh & co., Meham.	75.20	29.1.09/ 12.4.09	15.19	a)33 % b) 15.19 lac	60 % brick work and earth work of 2 plinth has been completed. Further work in progress.
16	Replacement of ACC sheets roofing and flooring work for 2000 MT godown at Fatehabad	Balaji Const. co., Hisar	4.44	29.1.09/ 28.3.09	-	a) 70 % b) nil	Work will be completed by week time.
17	Const. of 17646 MT capacity NCP with brick paving roads in Hafed complex at Saktakhera.	M/s Gupta tech, Karnal.	84.88	8.2.09/ 22.4.09	-	a) 20 % b) nil	Brick work of 2 plinth 70 % complete and earth work 50 % complete.
	Shri O.K.Hooda, SDE(C), Hafed, Delhi.						
18	Construction of 5000 MT godown cap. In Hafed Complex at Ateli	Vijay Kumar, Govt. contractor , Shankar colony, Pipli.	105.21	11.10.08/ 10.4.09	-	-	Work is in progress.
19	Construction of 5000 MT cap. Godown at Hafed Complex, M. Garh.	Shri Ashok Kumar S/o Murari Lal, Charkhi Dadri, Bhiwani.	105.71	11.10.08/ 10.4.09	36.23	a) 30 % b) 15.81 lac	2 compartment completed upto 12` ht. Third compartment DPC laid. Fabrication of truss in progress. ACC sheet supplied,
	Shri M.K.Bhatia SDE(C), Hafed, Vashi						
20	Const. of Ist floor on existing Hafed warehousing complex on plot No. 39 Sector-18 at Vashi.	Mangal Singh and co., Thane.	143.04	5.6.08/4.3.09	56.78	a) 70 % b) Nil	100 % roof slab laid. Exterior & internal plastering alongwith flooring and roof treatment of back hall

							portion of godown after expansion joint completed. Laying of floor and roof treatment in front portion of godown is in progress. Internal plastering of front portion of godown complete.
21	Supply and installation of 1 tonne and 1.5 tonne lift system in Hafed warehousing complex at Plot no. 39, Sector- 18, Vashi, Navi Mumbai.	M/s Johnson Lifts Pvt. Ltd., Mumbai	23.00	7.2.09/ 21.5.09	-	-	Drawing are to be supplied by the agency.
	<b>Total</b>		<b>1325.12</b>		<b>357.20</b>	<b>133.25</b>	

**Executive Engineer,  
Hafed, Hisar.**

**EXECUTIVE ENGINEER OFFICE: HAFED; HISAR.**

**ADMINISTRATIVELY APPROVED WORKS UPTO February, 2009.**

**P-II**

S. No.	Centre	District	Name of work	Estimated amount in lacs.	Status
	<b>Sh B.S.Thakur , SDE (C) <u>Hafed, Rtk.</u></b>				
1	<b>Ghasola</b>	<b>Bhiwani</b>	<b>Construction of approach road from Mohindergarh road to Hafed Complex at Ghasola.</b>	<b>9.01</b>	i) Work is to be carried out by the local level committee and will be taken up in hand on clearance of land dispute. ii) As far as arrangement of bitumen departmentally concerned it has been requested to IOC Panipat to open a fresh account of undersigned.
	<b><u>Sh. P.S.Jangra</u> SDE(C), Hafed, Hisar.</b>				
2	<b>Hisar</b>	<b>Hisar</b>	<b>Const. of DM/XEN Office at Hisar.</b>	<b>100.00</b>	<b>DNIT send back to Head office on 28.1.09 for approval.</b>
	<b>Shri Mulakh Raj, SDE (C), Hafed, Hisar.</b>				
3	<b><u>Rania</u></b>	<b><u>Sirsa</u></b>	<b>Repair of godown ch.qtr. B/wall Drainage system with 1 No. Injection well in Hafed complex Rania.</b>	<b>18.66</b>	<b>Received back for reframing estimate on actual site requirement on 5.11.08. Estimate with SDE for compliance.</b>
4		<b><u>Jind,</u> <u>Hisar</u> <u>Sirsa &amp;</u> <u>Fatehabad</u></b>	<b>Supply and commissioning of 21 Nos. weighbridges of 60 MT capacity at various Hafed complexes in Haryana State.</b>	<b>271.62</b>	<b>Tender to be received on 5.3.09.</b>
	<b><u>Shri O.K.Hooda,</u> SDE(C), Hafed, Delhi.</b>				
	<b>Nil</b>				
	<b>Shri M.K.Bhatia, SDE(C), Hafed, Vashi.</b>				
	<b>Nil</b>				
	<b><u>Total</u></b>			<b>399.29</b>	

**Executive Engineer,  
Hafed, Hisar.**

## EXECUTIVE ENGINEER OFFICE: HAFED: HISAR:

## TENDER RECEIVED AND UNDER PROCESS UPTO February, 2009.

Sr. No.	Name of work	Amount of administrative approval	Time limit	Status
1	Const. of 17646 MT capacity Non convertible plinth with brick paved road in hafed complex at Matana Distt. Fatehabad		2 ½ Months	Tender to be received on 3.2.09. Under process with head office.
2	Const. of 5000 MT godown at ACF Sakakhera (vide approved by MD Hafed in Management review meeting of plant and oil held on 19.2.08 conved vide EE No. Hafed/EE/A-1/ 7812 dated 20.3.08.)	95.00	-	Tender to be received on 3.2.09.
3	Fire protection system with installation, commissioning and testing etc. in Hafed warehouse complex at plot No. 39, Sector-18, Vashi Navi Mumbai.	31.83	-	Tender receive on 21.2.09 and under process with head office.
	<b>Total</b>	<b>126.83</b>		

Executive Engineer,  
Hafed, Hisar.

**EXECUTIVE ENGINEER OFFICE:HAFED; HISAR:****WORKS COMPLETED AND LIABILITIES PENDING UPTO February, 2009.**

SR. No.	Description of work	Name of Agency	Allotment Amount	Time Limit	Dt. of start	Date of Completion	Status of Bill
	<b>Sh. B.S.Thakur , SDE(C), Hafed, Rohtak.</b>						
1	Supply and installation of 60 MT electronic weigh bridge in hafed complex at JInd	M/s Leotronic scales Pvt. Ltd, Amritsar	9.78	-	7.8.07	6.12.07	TS submitted to head office vide memo No. _____ dated_____.
2	Const. of Modern Cattle Feed Plant at Rohtak.	Shri Ram Avtar Gupta, Karnal.	73.50	4 Months	15.1.08	15.5.08	TS under preparation with SDE, Rohtak
	<b>Sh. P.S.Jangra, SDE@, Hafed, Hisar.</b>						
	Nil						
	<b>Shri Mulakh Raj, SDE(C), Hafed, Hisar.</b>						
3	Const. of Manager office in 2000 MT godown at Kelnia Road, Sirsa.	The Sirsa Pooja Bharti Coop. L/c Society Ltd., Sirsa.	2.86	4 Months	1.3.07	7.7.07	T.S. sent to head office for sanction.
4	Const. of Ch. Qtr. In Hafed complex at Fatehabad.	Shri Harish Kumar, Fatehabad.	2.39	3 Months	29.11.07	28.2.08	Work completed. T.S. sent to Head office.
5	Supply and installation of 60 MT electronic weigh bridge in hafed complex at Ram Nagaria.	M/s Leotronic scales Pvt. Ltd, Amritsar	9.78	-	7.8.07	6.12.07	TS sent to head office vide Memo No. _____ dated_____.
	<b>Shri O.K.Hooda, SDE(C), Hafed, Delhi.</b>						
	Nil						
		<b>Total</b>	<b>98.31</b>				

Executive Engineer,  
Hafed, Hisar.

## EXECUTIVE ENGINEER OFFICE: HAFED: HIASR.

## PLANNED WORKS UPTO February, 2009.

Sr. No.	Centre	District	Name of work	Estimated amount ( Lacs )	Status
	Sh. P.S.Jangra & Shri Mulakh Raj, SDE(C), Hafed, <u>Hisar.</u>				
1.	Hansi	Hisar	Special repair of old complex, including raising of varanda roof of 4500 MT godown, raising of road and improvement of drainage system with rain harvesting well.	48.00	Under compliance with SDE(c), Hisar since 17.7.07.
2	Hisar	Hisar	Development of park in residential colony at Hisar as desired by M.D., Hafed.	6.00	Estimate with SDE for preparation.
3	Hisar	Hisar	Const. of New roads at Hafed Dal Mill Complex, Hisar.		Estimate under preparation with SDE as demanded by DM.
	Shri Mulakh Raj, SDE©, Hafed, Hisar.				
4	Bhuna	Fatehabad	Const. of one No. Chowkidar Quarter in Hafed Complex at Bhuna. 2 sites, concern of DM for site and drawings only one site and drawing to be followed.	2.14	Submitted in Divn. Office.
5	Ratia	Fatehabad	Special repair estimate of 24 Nos. B type staff qtrs. and 3 No. officer residence in Hafed Complex at Ratia.	41.24	Submitted to head office .
6	Ratia, Bhuna, Bhattu and Ratia	Fatehabad	Const. of Harvesting well with drains in hafed complex Jakhal, Bhuna, Bhattu and Ratia.		Estimate under preparation with SDE as demanded by DM.
7	Jakhal	Fatehabad	Repair of Hafed Rice mill and godown in Hafed Rice Mill, Jakhal.		Estimate under preparation with SDE as demanded by DM.
8	Fatehabad	Fatehabad	Const. of staff qtr. at various station in Fatehabad Distt.		Estimate under preparation with SDE as demanded by

					<b>DM.</b>
<b>9</b>	<b>Saktakhera</b>	<b>Sirsa</b>	<b>Repair and maintenance of CFP, Saktakhera.</b>	<b>1.5 Lac</b>	<b>Estimate prepared for Rs. 3 Lac. Again sanction of Rs. 1.5 Lac and GM Animal Feed Plant, Saktakhera required to get revised A/A from Worthy M.D.</b>
	<b>Sh. B.S.Thakur , SDE(C), <u>Hafed, Rohtak.</u></b>				
<b>10</b>	<b>Bhiwani</b>	<b>Bhiwani</b>	<b>Repair of Hafed godown at Ghasola , Bawani khera and hafed complex, Bhiwani i.e. leakage of roof and repair of ventilators.</b>		<b>Estimate under preparation with SDE as demanded by DM.</b>
<b>11</b>	<b>Charkhi Dadri</b>	<b>Bhiwani</b>	<b>Repair of roof of DFSC godowns hired by hafed at Charkhi Dadri.</b>		<b>Estimate under preparation as demanded by DM.</b>
<b>12</b>	<b>Ghasola</b>	<b>Bhiwani</b>	<b>Work of tubewell boring upto 200 feet or more for drinking water in Hafed complex at Ghasola.</b>		<b>Estimate under preparation with SDE as demanded by DM.</b>
<b>13</b>	<b>Baroda</b>	<b>Jind</b>	<b>Drainage system in Hafed complex, Baroda.</b>		<b>Estimate under preparation with SDE as demanded by DM.</b>
	<b>Shri O.K.Hooda, SDE(C), <u>Hafed, Delhi</u></b>				
<b>14</b>	<b>Rewari</b>	<b>Rewari</b>	<b>Extension of packing section of Hafed oil Mill, Rewari(Addition of raised platform) approved in meeting.</b>		<b>Estimate under preparation with SDE(C).</b>
	<b>Shri M.K.Bhatia, <u>SDE(C), Hafed Vashi.</u></b>				
	<b>Nil</b>				

**Executive Engineer,  
Hafed, Hisar.**