

EXECUTIVE ENGINEER OFFICE:HAFED; HISAR:STATUS OF WORKS UPTO 04.06.2010
ON GOING WORKS.

P-I

SR. No.	Name of work	Name of Agency	Contractual Amount. (Lacs Rs.)	Dt. of start/ completion	Upto date Expenditure as per books (Lacs Rs.)	Quantum of work done and expt. incurred during the month	Status
1	Const. of 10000 MT + 4000 MT godown in Hafed complex at Rohtak.	M/s National Const. (India), Bhiwani	280.00 Lac	30.8.09/ 29.3.10 8.1.2010/ 7.6.2010	173.03	-	Godown No. 1 and 2 completed. Godown No. 3 completed up to 2 nd tie beam .
2	Const. of 5000 MT godown at Bawani Khera.	Shri Ashok Kumar, Charkhi Dadri	105.84	27.8.09/ 26.3.10	98.00	-	Godown work completed.
3	Const. of 5000 MT godown at Ghasola	M/s Nihal Singh const. co., Tosham	104.75	30.8.09/ 29.3.10	92.14	-	Godown work completed.
4	Const. of 5000 MT godown at kanina.	M/s Nihal Singh const. co., Tosham	116.69	30.8.09/ 29.3.10	99.31	-	Godown work completed.
5	Const. of extension of packing section in Hafed oil Mill complex at Rewari.	Jai Luxmi Const. co., Karnal	24.17	27.11.09/ 26.2.10/ 13.4.10	13.60		Work upto 2 nd tie beam is in progress.
6	Const. of 3340 MT capacity godown with EI, surrounding brick paving road and B/ wall above DPC in Hafed complex at Bawani Khera.	Shri Ashok Kumar, Charkhi Dadri	84.58	31.12.09/ 30.6.2010	40.13	-	Hoisting of roof and road work is in progress.
7	Const. of surrounding road of godown and strengthening of existing road in Hafed complex at Ghasola and laying BUSG on approach road from PWD Mohindergarh road to Hafed complex at Ghasola.	Shri Jai Bhagwan Contractor Ch. Dadri. (Bhiwani)	29.00	3.12.07/ 30.5.08	25.62	-	All work completed except about 500 feet piece of BUSG on approach road left due to dispute. Now dispute solved and SDE and agency asked to complete the pending work.
8	Const. of 10000 MT godown at Tohana.	The Tohana model town coop. l/c	216.74	30.8.09/ 29.3.10	203.75	-	Work completed .

		society ltd, Tohana.					
9	Const. of 5000 MT capacity godown with EI work in Hafed complex at Uklana.	Shree Shyam lal, Contractor, Hisar.	104.64	31.12.09/ 30.7.2010	25.99	-	Work completed upto 16'6" height.
10	Const. of 4333 MT godown at Saktakhera.	L.S. Contractor, Sirsa	88.82	30.8.09/ 29.3.10	52.47	-	Action under clause -2 taken vide this office letter No. 1749-51 dated 15.3.2010. Work completed .
11	Const. of 10000 MT godown at Matana.	M/s Hanuman Singh and co., Fatehabad	266.63	30.8.09/ 29.3.10	206.60	-	Work completed.
12	Const. of 10000 MT capacity NCP with surrounding roads and Manager office in Hafed Complex at Matana.	M/s Hanuman Singh and co., Fatehabad	96.06	27.04.10/ 26.07.10	-	-	20 % work completed.
13	Const. of 3529/ 5880 MT NCP at Bhuna.	The all friends coop. L/C society, Parbhuwala.	17.29/ 47.55	30.8.09/ 29.11.09/ 10.4.2010	29.74	-	Work of 3529 MT NCP completed and further enhanced work of 5880 MT NCP is also completed.
114	Const. of 3000/ 1470 MT NCP at Nagpur.	Tha all friends coop. l/c society, Parbhuwala.	14.14/ 21.76	30.8.09/ 29.11.09/ 10.4.2010	18.30	-	Work of 3000 MT NCP completed and further enhanced work of 1470 MT NCP is also completed.
15	Const. of 25880 MT capacity phur in Hafed complex at Panniwala Mota (Sirsa)	Anil Kumar & co., Hansi.	71.74	17.12.2009/ 16.4.2010	38.52	-	Total phur 20000 MT completed. Road work completed.
16	Const. of 1670 MT capacity godown without roofing with EI surrounding CC road in Hafed complex at Rewari.	Sh. Vijay Kumar, Pipli, kurukshetra.	51.44	7.4.2010/ 6.8.2010	-	-	Work allotted and is in progress. work shifted to XEN (HQ) as per the order of HO.
17	Const. of 1670 MT capacity godown without roofing with EI surrounding CC road in Hafed complex at Ateli.	Shri Narendra Singh, Contractor, Bhiwani.	68.58	7.4.2010/ 6.8.2010	-	-	Foundation work in progress.
18	Const. of 1670 MT capacity godown without roofing with EI surrounding CC road in Hafed complex at Majra Khurd.	M/s shiv Shambhu coop. L/c society ltd., Pipli	42.74	7.4.2010/ 6.7.2010	-	-	Work allotted and is in progress. work shifted to XEN (HQ) as per the order of HO.

19	Const. of 1670 MT capacity godown without roofing with EI surrounding CC road in Hafed complex at Narnaul..	Shri Narender Singh, Contractor, Bhiwani.	35.97	7.4.2010/ 6.7.2010	-	-	Godown work Brick work completed up 8' ht.
20	Const. of 5000 MT capacity godown without roofing with EI surrounding CC road in hafed complex at Kanina.	Shri Ashok Kumar, Contractor, Bhiwani.	102.63	7.4.2010/ 6.8.2010	-	-	3340 MT godown upto plinth level completed and 1670 MT upto lean concrete completed.
21	Repair / raising of road in Hafed Dal Mill complex at Hisar.	The Ishwar Coop. L/c society Hisar.	18.86	1.2.2010/ 30.4.2010	1.44	-	Work in progress.
22	Const. of oil tank foundation in Hafed complex at Rewari.	Rajesh Kumar kaushik, mangali (Hisar).	3.56	29.3.2010/ 28.4.2010	2.34		Work completed.

Executive Engineer,
Hafed, Hisar.